NORTH WEST LEICESTERSHIRE DISTRICT COUNCIL

CABINET – 11 FEBRUARY 2014

Title of Report	CAPITAL PROGRAMMES – GENERAL FUND, COALVILLE SPECIAL EXPENSES AND HOUSING REVENUE ACCOUNT (H.R.A). PROJECTED OUTTURN 2013/14 AND PROPOSED PROGRAMMES 2014/15 TO 2017/18
Key Decision	a) Financial Yes b) Community Yes
Contacts	Councillor Nick Rushton 01530 412059 nicholas.rushton@nwleicestershire.gov.uk Chief Executive 01530 454500 christine.fisher@nwleicestershire.gov.uk Head of Finance 01530 454520 ray.bowmer@nwleicestershire.gov.uk Financial Planning Manager 01530 454707 pritesh.padaniya@nwleicestershire.gov.uk
Purpose of Report	To advise Members of the likely Capital Outturn and the relevant financing for the 2013/14 financial year for the General Fund, Coalville Special Expenses and the H.R.A. To seek approval to the proposed General Fund, Coalville Special Expenses and H.R.A Capital Programmes for 2014/15 to 2017/18 and associated funding. To advise Members of the proposed procurement routes for schemes over £100k and seek delegated authority to award contracts as appropriate.
Reason for Decision	To enable projects included in the Programmes to proceed.
Council Priorities	The projects in the Capital Programmes help the Council achieve all its priorities.
Implications	
Financial / Staff	As contained in the report.
Links to relevant CAT	The Capital programmes are potentially relevant to all Corporate Action Teams (CATs).

Risk Management	The Capital Programmes are monitored at project level to ensure they are delivered on time and within budget.	
Equalities Impact Assessment	No impact at this stage.	
Human Rights	None identified.	
Transformational Government	The Programmes attached are integral to delivering better services.	
Comments of Head of Paid Service	The report is satisfactory	
Comments of Section 151 Officer	As author the report is satisfactory.	
Comments of Monitoring Officer	The report is satisfactory	
Consultees	CLT and budget holders.	
Background Papers	None	
Recommendations	 A. THAT THE ESTIMATED GENERAL FUND, COALVILLE SPECIAL EXPENSES AND H.R.A. CAPITAL OUTTURN FOR 2013/14 AND PLANNED FINANCING BE NOTED. B. THAT COUNCIL BE RECOMMENDED TO APPROVE EXPENDITURE IN 2014/15 AS PER: APPENDIX "A" GENERAL FUND AND SPECIAL EXPENSES CAPITAL SCHEMES APPENDIX "B" FOR HRA CAPITAL SCHEMES AND IN 2015/16 THESE SCHEMES ONLY: £617,000 FOR THE VEHICLE REPLACEMENT PROGRAMME, AS HIGHLIGHTED * IN APPENDIX "A" C. THAT CABINET NOTES THE PROPOSED PROCUREMENT ROUTES AND DELEGATES THE AUTHORITY TO AWARD THE CONTRACTS, AS DETAILED IN SECTION 7 (PROCUREMENT OPTIONS) OF THIS REPORT AND WAIVE CONTRACT PROCEDURE RULE 5.14 IN RESPECT OF THE CAR PARK RESURFACING TO BE UNDERTAKEN IN THE 2014-2015 YEAR 	

1.0 INTRODUCTION

- 1.1 Attached at Appendix "A" is the General Fund and Special Expenses draft Capital Programme for 2014/15 to 2017/18."
- 1.2 Appendix "B" shows the H.R.A. draft Capital Programme for 2014/15 to 2017/18.
- 1.3 The Appendices also show the estimated outturn for the current year.

2.0 ESTIMATED OUTTURN 2013/14

- 2.1 The projected outturn for 2013/14 on General Fund schemes totals £1,936,471. This is a planned increase of £157,471 on the original budget for the year of £1,779,000.
- 2.2 This managed increase is caused by the following:

Slippage from 2012/13 on:	£	£
User Workstation Replacement	60,000	
Disabled Facilities Grant	263,000	323,000
Additional Approved Schemes in 2013/14:		
Improving Customer Service Experience (ICE)	187,000	
Waste Management System (ICE)	95,000	
Coalville Market Upgrade	68,000	
Payroll Software	20,000	
Disabled Facilities Grant	5,000	
		375,000
Schemes not now being progressed /Slippage and Under spends in the year		
Disabled Facilities Grant - Slippage into 2014/15	(172,629)	
Council offices Extension car park	(32,000)	
CRM Software	(70,000)	
Coalville Market Upgrade	(168,000)	
Market Hall Car Park	(64,500)	
Other Minor Under spends	(33,400)	
		(540,529)
TOTAL		457.474
IUIAL		157,471

The planned financing of the General Fund expenditure totalling £1,936,471 in 2013/14 is as follows:

Disabled Facilities Grant and PCT monies carried forward	239,471
Disabled Facilities Grant	228,700
Revenue Contributions to Capital	49,000
Value for Money Reserve	183,000
Other Reserves	35,000
Salix Loan for Energy Efficient Lighting schemes	31,800
Leasing/Internal Borrowing	1,169,500
	1,936,471

- 2.3 There were sufficient funds identified prior to this capital spend being committed.
- 2.4 The slippage shown in paragraph 2.2 above is expenditure which was originally budgeted for in 2012/13 but which has been spent in 2013/14. The budgeted financing has also been carried forward.

3.0 GENERAL FUND CAPITAL PROGRAMME 2014/15 TO 2017/18 - INDIVIDUAL SCHEMES

3.1 The programme for 2014/15 to 2017/18 detailed in Appendix A provides for a continuation of the current Disabled Facilities Grants Scheme and the Vehicle Replacement Programme. The following new schemes are included in the programmes for approval to commence in 2014/15:

3.1.1 Network Upgrade (£100,000)

The network infrastructure and the Core and Edge switches are at the heart of the corporate network, providing access to the entire network and internet to the whole of the council. Our current Core and Edge Switches are coming to the end of their lives, an upgrade is therefore required to mitigate against the risk of network failure, as well as faster connectivity that the latest technology will provide.

3.1.2 Replacement Back-up and Disaster Recovery Solution (£37,000)

To replace our current tape backup solution with an online data store at our Disaster Recovery site 'Hermitage Leisure Centre'. This will reduce the risk of data loss from an old tape media device, and also terminate the need for a backup Disaster Recovery Contract.

3.1.3 Hermitage Recreation Ground – Astroturf Replacement (£140,000)

The existing surface was laid in 2000 with a life expectancy of 10 years. The carpet has an annual independent inspection and in March 2013 this identified that the pile had reduced from 14mm to 7.6mm. The fencing is also in poor repair despite regular and ongoing investment to maintain it. Due to the deterioration in quality, income has reduced by over 50% between 2008/09 and 2013/14 by replacing the Astroturf, the Council maintenance costs will reduce and also bring in extra income over the future years.

3.1.4 Hood Park Leisure Centre Fire Alarm Audit (£12,000)

This was identified by William Saunders Partnership (WSP) when they undertook a condition survey in 2010. In Order to be BS5839 compliant, they advised that various emergency signs and break glass points needed replacing to improve their Ingress Protection Factor, that further detection be provided in the Sports Hall, Function Room, the outdoor pool plant and various corridors throughout the building. BS5839 is the Approved Code of Practice for the design, installation, commissioning and maintenance of fire detection and fire alarm systems

3.1.5 South Street car park Ashby Resurfacing (£22,500)

The car park surface condition has deteriorated due to age and use, giving rise to the development of defects. Repairs are not economical neither practical. Resurfacing of the entire car park is required.

3.1.6 Hermitage Recreation Ground all weather pitch area car park (£11,500)

Resurfacing of two access roads leading to the all weather Play area car park. Resurfacing is required to address the defects and add structural strength in order to preserve the road for the future.

3.1.7 Whitwick Business Centre - Central Heating System. (£150,000)

The Current Central heating system is very old and does require expensive repairs on a regular basis. The optimum solution to avoid these expensive repairs on a regular basis is to replace the existing system with a new environment friendly central heating system

3.1.8 Caravan Site Appleby Magna – Fire Risk Scheme (£175,000)

Following the recent completion of an updated Fire Risk Assessment of this asset, a number of items of remedial work have been identified. These include the need to address the spacing between some of the mobile homes, removal of combustible materials stored between plots and alterations to the access road layout. The implementation of these requirements is currently being planned for, and the provision of a prudent level of funding to address this is therefore considered essential.

3.1.9 Material Separating Technology – Linden Way Depot (£190,000)

This was highlighted in the waste service review. Extra income could be generated by bringing in this technology to separate plastic and cans collected by our refuse department. This technology is widely available and used by other councils.

3.2 The General Fund capital programme (2014/15) will be funded by:

	£
S106	43,000
Internal Borrowing	1,239,000
Reserves	638,500
Revenue Contribution	149,300
Disabled Facilities Grants	224,000
	2,293,800

4.0 COALVILLE SPECIAL EXPENSES - ESTIMATED OUTTURN AND INDIVIDUAL SCHEMES

4.1 The projected out turn for Coalville Special Expenses is £95,000 as detailed in Appendix A. This is £93,000 less than the approved budget of £188,000.

Slippage from 2012/13 on:	£	£
Coalville Park Improvements	14,000	
Melrose Road Play Hub	30,000	
Broomleys Allotments	6,000	
Urban Forest Park - Play equipment	40,000	
Owen Street -Floodlights	9,000	99,000
Additional Approved Scheme in 2013/14:		
BMX Cropston drive	10,000	10,000
Schemes now identified as Slippage in the year		
Scotlands Recreation Ground	-10,000	
Cropston Drive BMX Track	-42,000	
Thringstone Miners Social Centre	-5,000	
Urban Forest Park-Footway and drainage	20.000	
improvements Owen Street Changing Rooms	-30,000	
Owen Street - Changing Rooms	-115,000	-202,000
		-202,000
TOTAL		-93,000

4.2 Apart from the slippage shown above there are no new schemes planned for 2014/15.

5.0 H.R.A. CAPITAL PROGRAMME 2014/15 - 2017/18 - INDIVIDUAL SCHEMES

- 5.1 The HRA Capital programme (Appendix "B") covers in detail the capital schemes for the period 2014/15 to 2017/18.
- 5.2 Planned spend in 2014/15 and onwards mainly consists of

5.2.1 <u>Decent Homes Improvement Programme (DHIP)</u>

The Decent Homes standard was introduced by the last Government to drive up the quality of social housing across the country. The standard sets a range of indicators for different elements of tenant's homes. North West Leicestershire has the highest national level of predicted Non Decency on this assessment at 70%.

Government has set aside £2.1bn,out of which £0.6bn is ring fenced to new Stock Transfer gap funding and the remaining £1.5bn is available for councils, with over 10% of their stock non decent, to bid for. The Council bid was successful and it received £3.7m for 2012/13, with further funding of £8.5m for years 2013/14 and 2014/15 respectively.

The Decent Homes Improvement Programme for 2014/15 will invest £10.85 million in improving tenants' homes.

5.2.2 Housing Planned Investment Programme (HPIP)

In addition to delivering the Decent Homes Improvement Programme, there are a wide range of other investments required to maintain and enhance the housing stock and associated services and assets, which are outside the Governments definition of Decent Homes works. This part of the housing capital programme is funded from receipts from Council Housing sales (Right to Buy) and the annual transfer of a Major Repairs Allowance from the Housing Revenue Account.

6.0 CAPITAL RESOURCES

6.1 The resources estimated to be needed to finance the General Fund programme 2014/15 to 2017/18 total £5,763,200 as follows:

	£
2014/15	2,293,800
2015/16	1,122,300
2016/17	1,280,800
2017/18	1,066,300
Total	£5,763,200

- 6.2 Funding is in place in 2014/15 for the Disabled Facilities Grants Scheme (£546,300) consisting of £224,000 Disabled Facilities Grants, £173,000 of reserves and £149,300 of Revenue Contribution. The remaining schemes can be funded through either leasing or borrowing depending on value for money and provision has been made in the 2014/15 Revenue Budget.
- 6.3 With regard to the Fleet Replacement Programme, each year a number of vehicles either come to the end of their lease period or their lease extensions are reviewed. Each vehicle is reviewed based on its age, condition, mileage, potential risk of major repairs (due to being out of warranty) and a decision is made whether to extend the lease or replace the vehicle.
- 6.4 These decisions are made in the previous year in order to allow a suitable lead-in period from order to delivery in April, particularly for large items such as refuse vehicles. Many of these vehicles are built to order and these orders have to be placed before October for delivery the following April. Therefore, although they are actually acquired in April a commitment has to be made in the previous year.
- 6.5 In order to progress with the 2015/16 purchases approval is sought for the following vehicles:

	£
Refuse Vehicle and Kerbsider	450,000
Vans Small	12,000
Vans Medium	40,000
Vans Pickup	65,000
Tractor/Plant	50,000
	617,000

6.6 As far as the Coalville Special Expenses Programme is concerned, the following resources are available:

£

	~
Resources available as at 1st April 2013 S15 in 2013/14 S106 Funding Resources available to finance 2012/13 capital expenditure	151,289 10,000 139,842 301,131
Less: Capital Programme Expenditure 2013/14 Resources available at 1st April 2014	94,798 206,333
Add: S106 Contributions for 2014/15 Resources available to finance 2013/14 capital expenditure	206,333
<u>Less:</u> Capital Programme Expenditure 2014/15 Resources available at 1 st April 2015	202,047 4,286

It can therefore be seen that there are sufficient resources to finance the Coalville Special Expenses Capital Programme as proposed.

6.7 The following resources are estimated to be available for financing the Housing Revenue Account Programme. A surplus of £613k can be carried forward to 2015/16.

Major Repairs Reserve Balance at 1st April 2013	2,961,000
Available Capital Receipts at 1st April 2013	1,230,000
RCCO	250,000
Major Repairs Allowance 2013/14	3,991,000
Decent Homes Funding 2013/14	9,026,000
Resources available to finance 2013/14 capital expenditure	17,458,000
Less:	
Used to finance HRA capital expenditure in 2013/14	15,737,500
Resources available at 1st April 2014	1,720,500
Contribution to Major Repairs Reserve 2014/15	3,991,000
Decent Homes Funding 2014/15	8,560,000
Revenue Contribution in 2014/15	490,000
Retained Right to Buy Receipts	203,618
Capital Receipts /Allowance	325,000
Resources available to finance 2014/15 capital expenditure	15,290,118
Less:	
Used to finance HRA capital expenditure in 2014/15	14,676,667
	613,451
Resources available at 1st April 2015	613,451

7.0 PROCUREMENT OPTIONS

- 7.1 Where the authority is required to enter into a contract which has a value of £100,000 or more, Cabinet authority is sought prior to award of the contract. As Cabinet is considering the budgetary implications of the Capital Programmes, it is efficient for Cabinet to consider the award of subsequent high-value contracts at the same time. Cabinet is also asked to address a request for a waiver to the Contract Procedure Rules (CPR) for a particular selection of contract opportunities. Each will be considered in turn.
- 7.2 Although the procurement processes may be commenced sooner, the contract award will not take place before Council has approved the budget for the Capital Programmes. The authority's procurement documentation gives a right not to award a contract, should Council not approve the budget.

7.3 Hermitage Recreation Ground – Astroturf Replacement

- 7.3.1 Further to paragraph 3.1.3 above, the existing surface has exceeded its life expectancy and needs replacing. Three options were considered: close the Astroturf facility, maintain in current state or replace. The current state of the surface makes it unattractive for paying users and will become increasingly dangerous. Closing the facility would result in a significant reduction in income and loss of a well used local leisure facility. Resurfacing the facility to the latest 3G specification would significantly increase demand for the facility by local sports clubs and lead to an increase in income for the authority through facility hire. External survey and benchmarking work carried out by the Football Association in 2013, identified that the authority should ideally have between three and four 3G pitches in order to satisfy local football demand. At present, the district only has one at Newbridge School.
- 7.3.2 To prevent vandalism and deterioration of the facility from use by unauthorised persons, a new more robust fencing structure will need to be erected. It has been determined that the two requirements (replacement surface and fencing) will be procured together as having one contractor will be more efficient for officers to manage and will minimise the risk of the surface being completed and left exposed while the fence is erected. It is likely that the successful bidder will sub-contract the fencing element of the contract and bidders will be made aware of the authority's desire to support local businesses.
- 7.3.3 Soft market testing indicates that the contract value would be approximately £140,000, which would be a Band D (Large) Contract under the CPR, requiring a full tender process to be followed. It is proposed to follow an open procedure (CPR 7.5 7.6), aiming for delivery in summer 2014. Bidders will be evaluated on the basis of 60:40 Quality: Price split.
- 7.3.4 Cabinet is asked to delegate award of the subsequent contract for replacement of the Hermitage recreation ground Astroturf surface to the Director of Services in consultation with the Corporate Portfolio Holder.

7.4 Refuse Vehicles and Kerbsider

7.4.1 Further to paragraphs 6.3 - 6.5 above, as part of the Fleet Replacement Programme, replacements will need to be made to some of the vehicles in the Waste Services fleet. These have previously been purchased through an ESPO framework (in compliance with CPR 2.2.3), whereby ESPO undertake a mini-

- competition on behalf of the authority, to ensure that the price per vehicle represents value for money.
- 7.4.2 Cabinet is asked to delegate award of the subsequent contracts for refuse vehicles and kerbsider to the Director of Services in consultation with the Portfolio Holder.

7.5 Car Park Resurfacing

- 7.5.1 Further to paragraphs 3.1.5 and 3.1.6, the Council will need to resurface three car parks in the 2014-2015 financial year: South Street car park, Ashby de la Zouch, Hermitage Recreation Ground all-weather pitch car park and the Council Offices extension car park, Coalville (which was not included in the recent resurfacing works).
- 7.5.2 Where we are purchasing similar goods, works or services, we are under an obligation to aggregate the value so as to ensure, where that value is above the thresholds (for services contracts, the threshold is £172,514), the opportunity is advertised to potential European bidders. The aggregate value of these contract opportunities is £66,000, so below the thresholds which would require the authority to advertise the opportunity in Europe. At this value, it is a Band C contract requiring a request for quotation process be followed, pursuant to CPR 5.14.
- 7.5.3 To assist officers with scheduling the pre-procurement work and delivery of the resurfacing, Cabinet is requested to grant a waiver to the CPR so the contract opportunities can be disaggregated. Each contract would then be procured in accordance with CPR, according to its own value. This would bring all into Band B (Small) Contracts, requiring three written quotations be sought and opening up the opportunities in the first instance to suitable businesses registered on the Buy Local portal. If Members do not grant the waiver, it is not proposed that Cabinet approval will be sought in relation to award of the aggregated contract, as it is below delegated levels.
- 7.5.4 Pursuant to CPR 3.2, Cabinet is asked to grant a waiver to CPR 5.14 so that each of the three car park resurfacing programmes can be treated as individual contract opportunities and procured in accordance with the CPR, relating to their particular value. Cabinet is asked to delegate award of the subsequent contracts to the Director of Services in consultation with the Portfolio Holder.

7.6 Material Separating Technology – Linden Way Depot

- 7.6.1 Further to paragraph 3.1.9, Waste Services currently collect mixed plastic and cans and sell these on to generate income for the authority. A higher price can be obtained for separated material. It is proposed to purchase and install technology which separates the materials automatically.
- 7.6.2 There are three elements to this project and soft market testing has produced indicative pricing:
 - Material Separation Machinery the separation technology itself. Approximately £160,000.
 - Covered storage bay this would be to protect the equipment and materials from the elements. Approximately £20,000.
 - Electrical improvements the machinery would need an enhanced power supply and improvements to the current supply at Linden Way. Approximately £5,000 10,000.

- 7.6.3 The covered storage bay and the electrical improvements are low value and will be procured in accordance with the CPR as usual. Award of these contracts are within existing delegations to officers.
- 7.6.4 In relation to the machinery, this would be a Band D (Large) Contract under the CPR, requiring a full tender process to be followed. It is proposed to follow an open procedure (CPR 7.5 7.6), aiming for delivery to commence in winter 2014-15. Bidders will be evaluated on the basis of 60:40 Quality: Price split.
- 7.6.5 Cabinet is asked to delegate award of the subsequent contract for the material separation machinery to the Director of Services in conjunction with the Portfolio Holder.

7.7 Whitwick Business Centre – Central Heating System. (£150,000)

This work will be procured through the Property Services Framework Contract. As the contract value is expected to exceed £100,000 delegated authority is requested to award the contract. Cabinet is requested to delegate awarding this contract to the Chief Executive in consultation with the Corporate Portfolio holder.